



CITY OF ALACHUA

BUILDING DEPARTMENT
15100 MAIN STREET
ALACHUA, FL 32615
Office: (386)418-4070
Fax: (386)418-4075

Inspections Needed for Your Project:

	Temporary Power Pole - meter height, bracing, wiring, ground rod
	Footing - width, depth, proper amount of steel and overlap of steel, ground wire for electrical system
	Rough Plumbing - size, proper venting, proper fall, sleeving, pressure test
	Slab - depth, interior footings, steel at perimeter, termite treatment, vapor barrier, density test if over 2' of fill. If block walls vertical dowels min. 25" above slab.
	Monolithic Slab - footing and slab as one pour. Check same as above.
	Lintel - tie beam depth (8" or 16"), pre-cast end bearing min 4" , cleanout openings, reinforcement size and location. Plumbing stacks properly extended.
	Roof Sheathing - proper thickness, fastening, spacing, and ply clips.
	Subsiding - proper thickness, fastening, if used for uplift check top & bottom plate connections, clocking
	Structural Framing - truss bearing points, alignment and anchoring, girder fastening, lateral and gable bracing
	Mechanical Framing - deadwood, firestopping, rough electrical, rough mechanical, rough plumbing top out, rough gas, window and door installation.
	Insulation - thickness, baffles or chutes in place, rulers for blown 6' to 10'.
	Semi-perm Power - all electric installed or terminated in a safe manner
	Final - job complete, bath tub & shower tile complete, flooring not required to be in.

Note: Roof sheathing and sub-siding can be done at structural framing or separately.

	Rough Electric
	Plumbing Top-out
	Rough Mechanical
	Rough Mobile Home
	Pool Steel
	Pool Deck
	Sewer

Comments by Building Official:	
---------------------------------------	--

For inspections, call (386)418-4070
Inspections will be made the following workday.
The job site must be accessible for inspections between 8:00 am & 5:00 pm.
We are not able to schedule appointments for inspections.